



THE CITY OF DURANT

University Boulevard Update

February 17, 2023

Schiralli Construction Corporation reports the University Boulevard construction site passed compaction testing this week. Additional progress includes completion of gravel work, digging and compaction of driveways.

Today, the construction crew laid separator fabric and gravel. Work will continue tomorrow as Schiralli sets up stringline for the curb machine.

The schedule for next week includes pouring curbs, gutters, and forming driveways on Monday and Tuesday. Wednesday through Friday, driveways will be poured and forms set for the center line. Weather permitting, the crew will begin pouring the road by week's end.