

City Projects Update May 20, 2022

University Blvd

- Anticipated Completion Date – September 5, 2022
- Contractor implemented Revised Traffic Plan May 19, 2022
- Sidewalk preparation work began
- Removal of asphalt began
- Sewer line work began

Streets

- Commercial Lane - gravel to concrete anticipated completion by June 30, 2022
 - Work anticipated to begin the week of May 23rd, 2022
- Stonebriar Circle & Briarcreek Drive to be repaved – anticipated completion by June 30, 2022
- Main Street drainage study completed in May 2022.
- Main Street improvement project anticipated to solicit bids in July 2022
- Peppernut Lane - gravel street to be paved and widened bid documents being prepared
- Major street restriping to begin in July
- City Council approved purchase of property for Waldron Road to be realigned with the traffic signal at Jackpot Drive

Durant Emergency Management Doppler Radar

- Anticipated Completion Date – September 17, 2022
- Staff training has begun

Ron Cross Senior Activity Center

- Anticipated Final Completion – June 10, 2022
- Final touches being completed
- SONP and RSVP will begin moving items into the facility the first week of June, 2022

Water/Sewer Line Maintenance

- Pipeline Analysis Sewer Collection System Study is ongoing

Parks & Recreation

- New Playground to be installed at Keithley Park
- Swimming Pool is scheduled to open May 28, 2022 (Labor Day Weekend)
- Swimming pool parking lot improvements to be completed May 25, 2022

49th Rail Road Crossing Signalization

- Kiamichi RR has submitted a cost estimate to Oklahoma Department of Transportation
- The crossing has been identified by ODOT as meeting the requirements for signalization
- The signalization project is a 12 - 18 month project