

## **City Projects Update May 27, 2022**

### **University Blvd**

- Anticipated Completion Date – September 5, 2022
- Contractor implemented Revised Traffic Plan May 19, 2022
- Sidewalk preparation work continued
- Removal of asphalt continued
- Sewer line work continued

### **Streets**

- Commercial Lane - gravel to concrete anticipated completion by June 30, 2022
  - Work anticipated to begin the week of May 31<sup>st</sup>, 2022 (Rain Delayed)
- Stonebriar Circle & Briarcreek Drive to be repaved – anticipated completion by June 30, 2022
- Main Street drainage study completed in May 2022.
- Main Street improvement project anticipated to solicit bids in July 2022
- Peppernut Lane - gravel street to be paved and widened bid documents being prepared
- Major street restriping to begin in July
- City Council approved purchase of property for Waldron Road to be realigned with the traffic signal at Jackpot Drive
  - Staff is working to complete the purchase and prepared plans for the realignment

### **Durant Emergency Management Doppler Radar**

- Anticipated Completion Date – September 17, 2022
- Staff training continues

### **Ron Cross Senior Activity Center**

- Anticipated Final Completion – June 10, 2022
- Final touches being completed
- SONP and RSVP will begin moving items into the facility the first week of June, 2022

### **Water/Sewer Line Maintenance**

- Pipeline Analysis Sewer Collection System Study continued

### **Parks & Recreation**

- New Playground to be installed at Keithley Park
- Swimming Pool will scheduled to open May 28, 2022 (Labor Day Weekend)
- Swimming pool parking lot improvements completed

### **49<sup>th</sup> Rail Road Crossing Signalization**

- Kiamichi RR has submitted a cost estimate to Oklahoma Department of Transportation
- The crossing has been identified by ODOT as meeting the requirements for signalization
- The signalization project is a 12 - 18 month project