

City Projects Update June 17, 2022

University Blvd

- Anticipated Completion Date – September 5, 2022
- Sidewalk preparation work continued
- Sewer line work continued

Streets

- Commercial Lane - gravel to concrete anticipated completion by June 30, 2022
 - Work anticipated to begin the week of May 31st, 2022 (Rain Delayed)
- Stonebriar Circle & Briarcreek Drive to be repaved
 - Work ongoing
 - Anticipated completion by June 30, 2022
- Main Street Improvement Project
 - Anticipate to solicit bids in August 2022
 - Public meeting to be held in July 2022
- Peppernut Lane - gravel street to be paved and widened bid documents being prepared
- Major street restriping to begin in July 2022
- City Council approved purchase of property for Waldron Road to be realigned with the traffic signal at Jackpot Drive
 - Staff is working to complete the purchase and prepare plans for the realignment

Durant Emergency Management Doppler Radar

- Anticipated Completion Date – September 17, 2022
- Staff training continues

Ron Cross Senior Activity Center

- Opened June 13, 2022

Water/Sewer Line Maintenance

- Pipeline Analysis Sewer Collection System Study continued

Parks & Recreation

- New Playground to be installed at Keithley Park

49th Rail Road Crossing Signalization

- Kiamichi RR has submitted a cost estimate to Oklahoma Department of Transportation
- The crossing has been identified by ODOT as meeting the requirements for signalization
- The signalization project is a 12 - 18 month project